

WBV - 14a.2

LEVEES WEST BANK OF THE HARVEY CANAL - PHASE 2

Inspection Report

Date: 6/3/2011 **Start Time:** 10:32 AM **End Time:** 12:05 PM

Weather: Clear

Attendees: Don Robertson, Wade Lucas

1. WBV-14a.2 - Harvey Canal West Bank Levees

Contractor: Purnell

Contract Award Date: 12-Nov-10

Substantial Completion Date: 12-Feb-12

Contract Value: \$13,064,984

Project Complete: 8%

The work consists of clearing and grubbing, installation of concrete scour protection, construction of eleven T-Wall monoliths, which includes installation of steel sheet piling and steel H-piles, cutting existing sheet pile below surface, constructing a reinforced earthen levee by the compacted fill method and degrading of existing levees, placement of geotextile and surfacing, turf establishment and all other work incidental thereto.

Check-In:

- Arrived on site at 10:32 am and met with USACE inspector (Wade Lucas). USACE conducted site visit with SLFPAW.

Overall review of site visit:

- Contractor is currently driving H-pile at monolith T-2.
- SLFPA-W began site visit at approx. Sta.964+50 where geotextile was being installed in this area at elevation 1.0'. Lift 8 is being placed on top of the geotextile. A 12 man picking crew was out picking debris from the material that was being hauled in.
- No work has been done since last report from Sta.935+00 to Sta.951+00. The debris in this area will be picked before the next lift is placed.
- No work has been done since last report from Sta.906+00 to Sta.915+00.

Debriefing:

- SLFPAW expressed their concerns about the debris being hauled into the jobsite. USACE rep assured SLFPAW that all material will be picked with the same 12-man crew.

2. Contractor is currently driving H-pile at monolith T-2. GPS Coord: N29 51.088' W090 03.864'



3. Geotextile is currently being installed at Sta.964+50 at elevation 1.0'. 7 lifts have been installed prior to the installation of the geotextile. The 8th lift is being placed on top of the geotextile with a 12 man crew picking debris out of the material that is being hauled in. GPS Coord: N29 51.320' W090 03.937'





4. The 3rd lift has been placed at Sta.935+00 to Sta.951+00 and the area has not been picked. USACE assured SLFPAW that the debris will be removed before the next lift is placed. No work was going on in this area during site visit. GPS Coord: N29 51.178' W090 03.864'







5. 1 lift has been installed from Sta.906+00 to Sta.915+00. No work has been done in this area since last report GPS Coord: N29 51.320' W090 03.937'



Inspector Name(s)

Don Robertson

Inspector Signature(s)

Signature on file