

WBV - 14c.2

NEW WESTWEGO P.S. TO ORLEANS VILLAGE - PHASE 2

Inspection Report

Date: 12/20/2010 **Start Time:** 11:55 AM **End Time:** 2:00 PM

Weather: Clear

Attendees: Chris Muscarello, Don Robertson

1. WBV-14c.2 - New Westwego Pump Station to Orleans Village.

Contractor: Phylway

Contract Award Date: 26-Jun-10

Contract Value: \$26,541,333

WBV-14c.2 is 34% complete.

This contract involves raising the elevation of approximately 3.5 miles of existing earthen levee to the 100-year level of protection. This is the same levee segment that was restored during Phase 1 activities. Construction will also include the installation of sheet pile along some segments. These levee improvements will occur east of the New Westwego Pumping Station to a point on the levee approximately 1 mile east of the Westminster Pumping Station in Jefferson Parish. Borrow pit is Willow Bend pit in Donaldsonville.

Check-In: Corps contractor was contacted at 11:55 A.M. He came out and met us on the jobsite



2. Construction Progress:

- Embankment continues to be placed on the flood side of the levee from Sta.0+44 to Sta.110+00. GPS Coord: 2952.308 N 09007.415 W



3. Issue: Unsuitable material in levee section from Sta.0+44 to Sta.110+00. GPS Coord: N29 52' 41.37" W090 08' 13.78"





4. Issue: Unsuitable material in processing area on protected side of levee. GPS Coord: 2953.227 N 09008.606 W to 2953.249 N 09008.626 W





5. Issue: Water appearing on protected side of levee. GPS Coord: 2952.308 N
09007.415 W







6. The next progress meeting is scheduled for 11-Jan-2011 at 11 A.M. in the project trailer.

Inspector Name(s)

Chris Muscarello

Inspector Signature(s)

Signature on file