

WBV - 72
WESTERN TIE-IN LEVEES (EAST-WEST)
Inspection Report

Date: 12/21/2010 **Start Time:** 8:48 AM **End Time:** 11:57 AM

Weather: Clear

Attendees: David Roark, Ronald Forrester

1. WBV-72 Lake Cataouatche Western Tie-In, East-West Levee.

Contractor: WRS Infrastructure
Contract Award Date: 22-Mar-10
Substantial Completion Date: 23-Jun-11
Contract Value: \$30,286,791
Job is 58% complete.

Project consists of widening Highway 90, constructing two Waskey bridges, clearing and grubbing, dewatering, embankment of compacted and uncompacted fill, degrading sand cell levee embankment, Davis Pond Guide levee removal and opening, seeding and fertilizing, and all other incidental work thereto.

Check-in: 8:48am, called Coe representative (David Trahan), met SLFPA-W onsite and was joined by second Coe representative and the contractor. Contractor expressed concern about correcting debris issue and proceeded explaining corrective measures:

- 1) A crew is assigned to the pit to remove debris from material before hauling to site.
- 2) A crew is designated to pick out debris as trucks dump material at site and dozer spreads.
- 3) As material is broken up and worked a crew will follow to remove any debris (everyone picked up debris yesterday till late in the afternoon).
- 4) Weekly a full labor crew will comb site for debris.

SLFPA-W representatives, COE representatives and WRS superintendent continued on with site visit along with a crew to pick up any debris found.

Overall very little debris was found and debris found was immediately picked up, all parties assisted. Trucks were hauling in material at the west end of the project. SLFPA-W noted crew assigned to picking out debris from material being dumped and during dozer spreading operation. The main concern for this site visit was the debris issue and it appears the contractor is putting forth a plan to correct the debris issue. If this continues (according to debris found today) the debris issue should go away.
GPS Coord: N29 54' 54.13" W090 18' 28.34"





Inspector Name(s)

David Roark

Inspector Signature(s)

Signature on file