

WBV - 14b.2

ORLEANS VILLAGE TO HWY 45 LEVEE - PHASE 2

Inspection Report

Date: 12/21/2010 **Start Time:** 8:35 AM **End Time:** 10:50 AM

Weather: Clear

Attendees: Chris Muscarello, Don Robertson

1. WBV-14b.2 Orleans Village to Hwy 45 Levee - Phase 2.
Contractor: Creek Services
Contract Award Date: 25-Sep-09
Substantial Completion Date: 26-Apr-11
Contract Value: \$11,065,174
Project is 66% Complete.

Contract involves raising the elevation of approximately 3 miles of existing earthen levee to the 100-year level of protection. This is the same levee segment that was restored during Phase 1 activities. Construction will also include the installation of sheet pile along some segments. These levee improvements will occur in the vicinity of the Ames and Mt. Kennedy Pumping Stations in Jefferson Parish.

Check-In: Corps inspector was contacted at 8:35 A.M. He was out on the jobsite and was with us throughout the entire inspection. The issues of this report and previous reports were discussed with him.



2. Construction Progress:

The following areas are at final elevation and have been seeded:

- Sta.00+35 to Sta.50+00 flood side.
- Sta.00+35 to Sta.40+00 protected side.
- Sta.00+35 to Sta.29+00 protected side berm.
- Sta.52+00 to Sta.60+90 flood side.

Seeding of levee area should be complete this week (weather permitting). GPS
Coord: 2952.240 N 09006.987 W







3. Construction Progress:

All ruts on south end of job have been smoothed out and areas have been reseeded. All unsuitable material on south end of job has also been picked up. GPS Coord: 2950.977 W 9007.615 N









4. Construction Progress:

Stock-piled material is being used to work on 15-ft. vegetation free zone on floodside of levee. GPS Coord: 2950.977 W 9007.615 N



5. Construction Progress:

Very little debris was found on flood side of levee from Sta.0+35 to Sta.20+35. A 3 man crew with a bobcat was walking the entire levee area and picking up unsuitable material. Corps inspector assured us that this type of action would be continued throughout entire job. GPS Coord: 2951.970 N 09007.035 W to 2951.959 N 09007.032 W



